



汕头市昱维电子科技有限公司

Shantou Easywell Electronic Technologies Co., Ltd.

地址: 汕头市龙湖区练江路16号H5工业大厦五层、六层西侧之一

Address of manufacturer: 5th Floor and No.1 West Side Of 6th Floor, H5 Industrial Building, No.16 Lianjiang Road, Longhu District, Shantou, China TEL: 0086-754-88889736 FAX: 0086-754-88481864

文件编号/Doc.NO.: YWDZ-MDQMS-B-19-03

版本/Verson: V1.0

出厂检验报告
Outgoing Quality Inspection Report

客户名 Name of customer		ALESSA S. A.		合同号 Contract No	SC-260205	检验日期 Date of QC	2016.03.16	
产品名称 Name of product		Medical X-ray Film Viewer		型号 Model:	MST-4000I(V1.0)			
批量 Quantities of Lot		120	检验数量 Inspection Quantities	20	批号 Lot No.:	26022604		
检验标准 Standards		YY 9706.241-2020/ IEC60601-2-41:2013		GB9706.1-2020/ IEC60601-1:2012		GB/T 2828.1-2012/ ISO2859-1:1999		
测试设备 Testing Equipment		光谱彩色照度计 Luminance Measurement	医用接地阻抗测试仪 Medical Grounding Impedance Tester	医用漏电测试仪 Medical Leakage Current Tester	亮度计 luminance meter	耐高压测试仪 High Voltage Withstand Tester	电参数仪 Electrical Parameter Tester	
序号 No.:	检验项目 Item	标准要求 Standard Requirement		抽检标准AQL Sampling Standard	抽样数量 Sampling Quantities	接收数量 Acceptable Quantities	拒收数量 Rejected Quantities	不合格描述 Description of Non-compliance
1	注塑件 Injection Module Parts	外观整洁, 无凹凸不平, 表面没有划伤、注 塑不满、混色(杂色)、缩水 The appearance is neat, without any unevenness, scratches, incomplete injection molding, mixed colors (mixed colors), or shrinkage on the surface		一般检验水平 IIAQL=0.65 General inspection level II AQL=0.65	20	20	0	1
2	铝制件氧化膜 Aluminum parts oxide film	铝制件氧化膜外观应无明显的烧损、粉化、 剥落、陈化和风化霜斑等缺陷 The appearance of the oxide film on aluminum parts should have no obvious defects such as burning, powdering, peeling, aging, and weathering frost spots		一般检验水平 IIAQL=0.65 General inspection level II AQL=0.65	20	20	0	1
3	标签 Labels	文字和标记应清晰、准确、牢固 The labels and markings should be clear, accurate, and firm		一般检验水平 IIAQL=0.65 General inspection level II AQL=0.65	20	20	0	1
4	观察屏 Viewing screen	乳白色有机玻璃或性能相当材料, 屏幕色泽 均匀, 无黑斑 Milk white organic glass or equivalent material, with uniform screen color and no black spots		一般检验水平 IIAQL=0.65 General inspection level II AQL=0.65	20	20	0	1
5	开关调控功能 Functions	开关, 调光是否正常 switch on/off and brightness control function		一般检验水平II AQL=0 General inspection level II AQL=0	20	20	0	1
6	电源线 Electric cable	插头是否符合要求 Whether the plug meets the requirements		一般检验水平II AQL=0 General inspection level II AQL=0	20	20	0	1
7	夹片装置 Film clipper	应光滑无刺, 夹片牢固且插入方便, 灵活, 有适宜弹性, 不掉片, 不划伤胶片 It should be smooth and free of thorns, the clip should be firm and easy to insert and remove, flexible, with suitable elasticity, without falling off or scratching the film		一般检验水平 IIAQL=0.65 General inspection level II AQL=0.65	20	20	0	1

序号 No.:	检验项目 Item	标准要求 Standard Requirement	抽检标准AQL Sampling Standard	抽样数量 Sampling Quantities	接收数量 Acceptable Quantities	拒收数量 Rejected Quantities	不合格描述 Description of Non-compliance
8	屏幕尺寸 Size of Viewing screen	单联 Single union: 361±5x442±5 双联 Double union: 714±2x442±5 三联 Triple union: 1080±5x442±5 四联 Quadruplicate union: 1444±2x442±5	一般检验水平 II AQL=0.65 General inspection level II AQL=0.65	20	20	0	1
9	输入功率 Input power VA	60VA	一般检验水平 II AQL=0.65 General inspection level II AQL=0.65	20	20	0	1
10	屏幕亮度 Screen luminance	≥4000 cd/m2	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
11	屏幕色温 Color temperatuer K	>6500 K	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
12	亮度均匀性 luminance uniformity	≥70%	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
13	亮度稳定性 luminance stability	≤2%	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
14	电气安全-电介强 质 Electric Safety- Electrical Insulating Medium	网源部分与接地保护之间, 加压1500V, 无击穿或闪络现象 There should be no puncture or tracking phenomena between the power source part and the grounding protection after applying a voltage of 1500V	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
15		网源部分与未接地保护外壳之间, 加压3000V 后无击穿或闪络现象 There should be no puncture or tracking phenomena between the power source part and the ungrounded protective enclosure after applying a voltage of 3000V	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
16	电气安全-漏电流 Electric Safety- Electrical Leakage current	对地漏电流, 正常状态: ≤5mA, 单一故障状态: ≤10mA。 Leakage current to ground, NC: ≤5mA, SFC: ≤10mA.	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
17		对外壳漏电流, 正常状态: ≤0.1mA, 单一故障状态: ≤0.5mA。 Leakage current to the enclosure, NC: ≤0.1mA, SFC: ≤0.5mA.	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
18	电气安全-接地阻 抗 Electric Safety- Grounding Resistant	阻抗不应超过0.1Ω Grounding Resistant < 0.1Ω	一般检验水平 II AQL=0 General inspection level II AQL=0	20	20	0	1
备注 Note:							
检验结论 Inspection Conclusion:		<input checked="" type="checkbox"/> 合格 PASS <input type="checkbox"/> 不合格 NG					
检验员/日期: Inspection person/Date				审核人/日期: Auditor/Date			
张瑞君 2026.03.16				张嘉局 2026.3.16			